

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER DD
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <u>Atlantic Richfield Co.</u>		Lease <u>Sterling Com.</u>		Well # <u>1</u>	
Location of Well	Unit <u>F</u> <u>1650N</u> <u>1980W</u>	Section <u>7</u>	Township <u>18</u>	Range <u>27</u>	County <u>Eddy</u>
Drilling Contractor	Type of Equipment <u>Rotary to Start</u>				

* Witness They may set some Conductor.

APPROVED CASING PROGRAM

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
* <u>17 1/2"</u>	<u>13 3/8"</u>	<u>48</u>		<u>900</u>	<u>circ.</u>
* <u>12 1/4"</u>	<u>8 7/8"</u>	<u>24</u>		<u>1900</u>	<u>"</u>
<u>7 7/8"</u>	<u>5 1/2"</u>	<u>14 to 17"</u>		<u>9400</u>	<u>600 SX</u>

Casing Data:

Surface 22 joints of 13 3/8 inch 54 # Grade K-55

(Approved) (~~Rejected~~)

Inspected by Lelan Mennis date 5-23-75

Cementing Program

Size of hole 17 1/2 Size of Casing 13 3/8 Sacks cement required 750/50

Type of Shoe used Guide Float collar used Yes Btm 3 jts welded Thread Lock

TD of hole 892 KB Set 880 GL Feet of 13 3/8 Inch 54 # Grade K-55

New-used csg. @ 880 GL with 275 sacks neat cement around shoe Class C 28 cc 13.2

+ 475 sax Class C additives 4 1/2 gal 5# white 2 1/2 cc 13.5

Plug down @ 11:00 PM (~~AM~~) (PM) Date 5-23-75

Cement circulated Yes No. of Sacks 120/50

Cemented by Dowell Witnessed by Lelan Mennis

Temp. Survey ran @ (AM) (PM) Date top cement @

Casing test @ (AM) (PM) Date

Method Used Witnessed by

Checked for shut off @ (AM) (PM) Date

Method used Witnessed by

Remarks: