

Form C-103
Stirling Com #1
7/31/75

gals 2% KCL wtr cont'g 30# gel/1000 gal, 25# Aquasol/1000 gal, 24,000 gal MS acid & 12,000 gal CO₂ followed by 26,000# 20/40 sd in 17,496 gals 2% KCL wtr cont'g 30# gel/1000 gal, 25# Aquasol/1000 gal, 15,000 gal MS acid & 8000 gal CO₂. Flushed w/28 bbls 2% KCL gel wtr. MP 8000#, Min 7500#, ATP 7850# @ 6 BPM, ISIP 3800#. Used 4500# glass beads in last 6000 gals frac, 15 min SIP 1750#, 2 hr SIP 600#. Flwd well to pit on 3/4" ck 63 hrs. On 7/14/75 flwd 700 MCFG, 610 BLW on 3/4" ck in 24 hrs. TP 35#. On 4-point back pressure test 7/18/75 indicated a CAOP of 377 MCFG from Morrow Gas perfs 9032-9174'. Final Report.