

DAILY DRILLING REPORT

BRAINARD COM UNIT #2

BRAINARD COM UNIT #2, 1180' FNL & 1505' FEL Sec 11, T18S, R26E, Eddy County, New Mexico. OBJECTIVE: Drill and complete single Atoka Penn well.

7/17/75 Marcum Drlg Co prep to MI rig.

BRAINARD COM UT #2

7/18 Moving in rig.

BRAINARD COM UT #2

7/19 RUT 75%.

7/21 (2) 548 drlg anhy, 17-1/2 hole, 3/4° 330, 1° 484. S. Mud.
Marcum Drlg Co spudded @ 11:30 PM, 7/19/75.

BRAINARD COM UT #2

7/22 (3) 826 drlg anhy, 17-1/2 hole, 3/4° 594, 1-1/4° 744, S. Mud.

BRAINARD COM UT #2

7/23 (4) 1061 drlg 1m, 17-1/2 hole, 3/4° 923, 1° 1050, S. Mud.

BRAINARD COM UT #2

7/24 (5) 1200 ND 1m, 17-1/2 hole, NND. S. Mud.
Prep to run 13-3/8" csg.

BRAINARD COM UT #2

7/25 (6) 1200 ND, WOC 13-3/8 csg, finish POH ran 31 jts 1200' 13-3/8" 48.0# H-40 8rd ST&C csg, Howco cemented csg on bottom @ 1200 w/900 sx TILW containing 1/4# flocele + 2% CaCl + 250 sx Class C neat cmt w/2% CaCl, PD @ 12:00 Noon, 7/24/75, cmt circulated, nipple up 13-3/8 csg, now inst EOP's.

BRAINARD COM UT #2

7/26 (7) 1455 drlg 1m, 12 1/4 hole, 1/2 @ 1432, Br Wtr.
had wtr flow @ 1295, displ fr wtr w/ 10# SW, tested 13-3/8 csg & BOP's 1000#/ok.

7/28 (9) 2000 ND 1m, 12 1/4 hole, WOC 8-5/8 csg, finish hole @ 10 am 7/27/75, POH, ran 49 jts 2000' 8-5/8 OD 24.0# J55 8rd ST&C csg, Howco cmt'd csg on bottom @ 2000' w/ 600x TLLW containing 1/4# flocele + 2% CaCl + 200x Class C Neat cmt w/ 2% CaCl, PD @ 6 pm 7/27/75, cmt circ, now NU csg & instl BOP's.

BRINARD COM UT #2

7/29 (10) 2453 drlg 1m, 7-7/8 hole, NND. Fr Wtr.
finish instl BOP's, test BOP's & csg 2000#/ok.