

NEW MEXICO OIL CONSERVATION COMMISSION

RECEIVED

DEC 5 1975

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	/
FILE	/
U.S.G.S.	
LAND OFFICE	
OPERATOR	/

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	
7. Unit Agreement Name	
8. Farm or Lease Name	
Terry-Evans Com.	
9. Well No.	
1	
10. Field and Pool, or Wildcat	
Und. Red Lake Penn	
12. County	
Eddy	

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER- <input type="checkbox"/>	O.C.C. ARTESIA, OFFICE
2. Name of Operator	
DEPCO, Inc. ✓	
3. Address of Operator	
800 Central, Odessa, Texas 79761	
4. Location of Well	
UNIT LETTER G, 1980 FEET FROM THE North LINE AND 1880 FEET FROM	
THE East LINE, SECTION 24 TOWNSHIP 18s RANGE 26e NMPM.	
15. Elevation (Show whether DF, RT, CR, etc.)	
3290 Gr.	

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1503.

11-7-75 Drilled 7 7/8" hole to 9640'. Ran 4135' of 4 1/2" 11.6# N-80 and 5505' 4 1/2" 11.6# K-55 Casing set @ 9640'. Cemented w/250 sxs. Class C w/6# salt per sack. Top of cement 8600', PBTD 9550'.

11-22-75 Ran 294 jts. 2 3/8" n-80 tubing and perforated w/4 .32" holes per foot 9250-58' with Van Tool Conveyed perforating system.

12-2-75 Running 4 point test.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED D. R. Mason TITLE Chief Clerk DATE 12-3-75

APPROVED BY W. A. Gressett TITLE SUPERVISOR, DISTRICT II DATE DEC 8 1975

CONDITIONS OF APPROVAL, IF ANY: