

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER DD
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <i>Monty J. Gist</i>		Lease <i>Marado State Com.</i>		Well # <i>1</i>	
Location of Well	Unit <i>C</i> <i>660N</i> <i>1980W</i>	Section <i>28</i>	Township <i>18</i>	Range <i>24</i>	County <i>Elddy</i>
Drilling Contractor	<i>Warton Drilling Co.</i>		Type of Equipment <i>Rotary to start approx 9-11-75</i>		

* *Witness*

APPROVED CASING PROGRAM

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<i>17 1/2"</i>	<i>13 3/8"</i>	<i>48</i>		<i>200</i>	<i>125 cin.</i>
<i>11"</i>	<i>8 7/8"</i>	<i>24</i>		<i>1100</i>	<i>800 5X cin.</i>
<i>7 7/8"</i>	<i>5 1/2"</i>	<i>17</i>		<i>8700</i>	<i>350 SX</i>

Casing Data:

INTERMED. *62* joints of *8 1/2* inch *?* # Grade *? JUNK (NOTIFIED MR. GIST)*

(Approved) (Rejected) *2 PM 9-17-75*

Inspected by *Lionel Brington* date *9-17-75*

Cementing Program

Size of hole *12 1/4* Size of Casing *8 1/8* Sacks cement required

Type of Shoe used *TEXAS* Float collar used *INSERT* Btm 3 jts welded *THREDOLOK*

TD of hole *1102'* Set *1105'* Feet of *8 1/2* Inch *24* # Grade *K 55 - NEW 5750*

New-used csg. @ *1102' KB* with *150* sacks neat cement around shoe + *2 1/2* CAC₁₂ + *100* sax *Howco Lite* additives *5" GILS + 1/4" FLOSOLE + 2 1/2" CAC₁₂*

Plug down @ *11 1/2* (AM) (PM) Date *9-18-75*

Cement circulated *YES* No. of Sacks *60*

Cemented by *Howco* Witnessed by *Lionel Brington*

Temp. Survey ran @ (AM) (PM) Date top cement @

Casing test @ (AM) (PM) Date

Method Used Witnessed by

Checked for shut off @ (AM) (PM) Date

Method used Witnessed by

Remarks: *13 3/8" x 48" SURFACE SET @ 225 CM D TO SURFACE.*

L.C. ZONE @ 178' FULL RETURNS REGAINED W/LCM PRIOR TO REACHING TD.