

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

RECEIVED

FEB 24 1976

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

SUNDY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.

O. C. C.
ARTESIA, OFFICE

1. <input type="checkbox"/> OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-	5a. Indicate Type of Lease State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
2. Name of Operator Llano, Inc. ✓	7. Unit Agreement Name
3. Address of Operator P.O. Box 1320, Hobbs, New Mexico 88240	8. Farm or Lease Name Higgins Trust, Inc.
4. Location of Well UNIT LETTER <u>A</u> <u>990</u> FEET FROM THE <u>North</u> LINE AND <u>990</u> FEET FROM THE <u>East</u> LINE, SECTION <u>13</u> TOWNSHIP <u>18-S</u> RANGE <u>26-E</u> NMPM.	9. Well No. 1
15. Elevation (Show whether DF, RT, GR, etc.) 3287.5 GL; 3298.5 KB	10. Field and Pool, or Wildcat Atoka Penn Monrow
12. County Eddy	

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input checked="" type="checkbox"/> Perforating

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1-29-76: Ran 1301' - 4 $\frac{1}{2}$ " 11.6# N-80 plus 8,041' - 4 $\frac{1}{2}$ " 10.5# J-55 csg X set at 9,342'. Cmtd w/450 sx class "H" cmt containing 0.6 of 1% Halad 22-A plus 5# KCL per sx. Cmt preceded with 500 gals mud flush. Plug down at 9:35 AM 1-29-76.

Ran tbgr X packer. Set pkr at 8910'.

Perf with thru tbgr gun 9150 - 9164, 9167 - 9175 X 2 JSPF plus one shot at bottom of each interval. Flowed 1 $\frac{1}{2}$ hrs to clean up.

Ran 4 point test.

work started 1-30-76
work completed 2-8-76

TD: 9342'
PBSD: 9275'

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Al Klac TITLE Manager of Petroleum and Natural Gas Engineering DATE February 19, 1976

APPROVED BY W. A. Gressett TITLE SUPERVISOR, DISTRICT II DATE FEB 24 1976

CONDITIONS OF APPROVAL, IF ANY: