

NO. OF COPIES RECEIVED	2
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

NEW MEXICO OIL CONSERVATION COMMISSION

RECEIVED

APR - 9 1976

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

<p>SUNDRY NOTICES AND REPORTS ON WELLS</p> <p>DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.</p> <p>O.C.C. ARTESIA, OFFICE</p>		<p>5a. Indicate Type of Lease</p> <p>State <input type="checkbox"/> Fee <input checked="" type="checkbox"/></p> <p>5. State Oil & Gas Lease No.</p>
<p>1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/></p> <p>2. Name of Operator</p> <p>LLANO, INC. ✓</p> <p>3. Address of Operator</p> <p>P.O. Box 1320, Hobbs, New Mexico 88240</p> <p>4. Location of Well</p> <p>UNIT LETTER <u>F</u>, <u>1980</u> FEET FROM THE <u>North</u> LINE AND <u>1650</u> FEET FROM THE <u>West</u> LINE, SECTION <u>13</u> TOWNSHIP <u>18S</u> RANGE <u>26E</u> N.M.P.M.</p> <p>15. Elevation (Show whether DF, RT, GR, etc.)</p> <p>3295.6 GL</p>		<p>7. Unit Agreement Name</p> <p>8. Farm or Lease Name</p> <p>Leavitt Com</p> <p>9. Well No.</p> <p>1</p> <p>10. Field and Pool, or Wildcat</p> <p>Atoka Penn, gas</p> <p>12. County</p> <p>Eddy</p>

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

TEMPORARILY ABANDON ☐

PULL OR ALTER CASING ☐

OTHER ☐

PLUG AND ABANDON ☐

CHANGE PLANS ☐

OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐

COMMENCE DRILLING CPNS. ☒

CASING TEST AND CEMENT JOBS ☒

OTHER ☐

ALTERING CASING ☐

PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spud 20" surf hole @ 2:00 PM 4-5-76 MST. Set 16" OD 65# 8rd K-55 csg at 179'. Cmt'd w/150 sx class C containing 2% gel w/2% CaCl plus 150 sx class C containing 2% CaCl. Slight show of cement on return. Dumped 4 yds ready-mix concrete to fill 16" csg annulus. WOC 12 hrs and tested casing to 300 psi, 30 min, OK. Dr1 ahead.

Work Started: April 5, 1976

Work Complete: April 6, 1976

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Al Klear TITLE Manager Petroleum & Natural Gas Engineering DATE April 7, 1976

APPROVED BY W. A. Gessett TITLE SUPERVISOR, DISTRICT II DATE APR 12 1976

CONDITIONS OF APPROVAL, IF ANY: