

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

RECEIVED
NEW MEXICO OIL CONSERVATION COMMISSION
JUL 29 1976

Form C-103
 Supersedes Old
 C-102 and C-103
 Effective 1-1-65

O. C. C.
ARTESIA, OFFICE

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
647

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Yates Drilling Company	8. Farm or Lease Name Artesia Metex Unit
3. Address of Operator 207 South 4th Street, Artesia, NM 88210	9. Well No. 1 60
4. Location of Well UNIT LETTER <u>C</u> <u>1220</u> FEET FROM THE <u>North</u> LINE AND <u>1420</u> FEET FROM THE <u>East</u> LINE, SECTION <u>30</u> TOWNSHIP <u>18S</u> RANGE <u>28E</u> NMPM.	10. Field and Pool, or Wildcat Artesia
15. Elevation (Show whether DF, RT, GR, etc.) 3562' GR	12. County Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
 NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

7-18-76 - Spudded an 11" hole at 8:00 PM 7-18-76.

TD 497'. Ran 12 joints of 8-5/8" 24# J-55 new casing (495.11) set at 497' GR. Cemented by Denton w/150 sacks of Class "C" 2% CaCl. Cement circulated. PD 10:30 AM 7-19-76. WOC 12 hours Nippled up, pressure tested BOP's to 1000#. OK. Reduced hole to 7-7/8", drilled plug and tested to 600#. OK. Resumed drilling.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *L. J. [Signature]* TITLE Engineer DATE 7-28-76

APPROVED BY *For Record Only [Signature]* TITLE SUPERVISOR, DISTRICT II DATE JUL 29 1976

CONDITIONS OF APPROVAL, IF ANY: