

OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	/
FILE	/
U.S.G.S.	
LAND OFFICE	
OPERATOR	/

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

AUG 19 1976

O. C. C.

ARTESIA, OFFICE

SUNDY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. K-6259 & K-6458	

1. <input type="checkbox"/> OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator Morris R. Antweil		8. Farm or Lease Name Dinkus Com.
3. Address of Operator Box 2010, Hobbs, New Mexico 88240		9. Well No. 1
4. Location of Well UNIT LETTER K 1980 FEET FROM THE South LINE AND 1980 FEET FROM THE West LINE, SECTION 28 TOWNSHIP 18-S RANGE 25-E NMPM.		10. Field and Pool, or Wildcat Wildcat
15. Elevation (Show whether DF, RT, GR, etc.) 3566' GR		12. County Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded @ 1:30 PM 13 Aug. 1976. Drilled 17-1/2" hole to 315'.
Lost circulation @ 145'. Cemented 13-3/8" 48# casing @ 315'
w/375 sx. Class C cement containing 2% CaCl₂. Did not circulate.
Plug down @ 5:15 AM 14 August 1976. Filled annulus to surface
w/10 yds of gravel and 27 yds.. ready-mix cement. Complete @
2:45 PM 14 August, 1976. WOC 12 hrs. Tested casing W/500 psi.-OK.
Drilling ahead w/12-1/2" bit.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED R. M. Williams TITLE Agent DATE 17 August, 1976

APPROVED BY For Record Only TITLE SUPERVISOR, DISTRICT II DATE AUG 23 1976

CONDITIONS OF APPROVAL, IF ANY: