

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	/
FILE	/ ✓
U.S.G.S.	
LAND OFFICE	
OPERATOR	/

NEW MEXICO OIL CONSERVATION COMMISSION

RECEIVED

AUG 23 1976

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. K-6259-&-K-6458
7. Unit Agreement Name -----
8. Farm or Lease Name Dinkus Corn
9. Well No. 1
10. Field and Pool, or Wildcat Wildcat
12. County Eddy

SUNDY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. ☐ OIL WELL ☒ GAS WELL ☐ OTHER-

2. Name of Operator
Morris R. Antweil ✓

3. Address of Operator
Box 2010, Hobbs, N. M. 88240

4. Location of Well
UNIT LETTER K 1980 FEET FROM THE South LINE AND 1980 FEET FROM
THE West LINE, SECTION 28 TOWNSHIP 18-S RANGE 25-E NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)
3566' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled 12-1/2" & 11" hole to 1150'. Lost complete returns @ 731'. Cemented 28 jts. 8-5/8" 32# J-55 casing at 1150' w/150 sx. Thixset cement, 330 sx. Halliburton lite cement containing 5#/sx gilsonite, 1/4#/sx Flocele and 2% CaCl₂, and 150 sx. Class C Cement containing 2% CaCl₂. Plug down 5:30 PM 16 August, 1976. Did not circulate, Temp survey top cement 320'. Ran 1" to 331'. Obtained circulation of cement to the surface with an additional 525 sx. cement and 2 yds. gravel in 8 stages. Completed cementing 7:00 PM 17 August, 1976. WOC 12 hrs. Tested casing w/1500 psi. 30 mins. - OK. Drilling ahead w/7-7/8" bit.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED R. M. Wilkins TITLE Agent DATE 20 August, 1976.

APPROVED BY W. A. Gussett TITLE SUPERVISOR, DISTRICT II DATE AUG 23 1976

CONDITIONS OF APPROVAL, IF ANY: