

NO. OF COPIES RECEIVED	
DISTRIBUTION	
STATE	
F.I.E.	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

FEB 4 1977

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State ☐ Fee ☒
5. State Oil & Gas Lease No.

SUNDY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator MARK PRODUCTION COMPANY	8. Farm or Lease Name HIGGINS "A"
3. Address of Operator 330 Citizens Bank Building, Tyler, TX 75702	9. Well No. Y-#1
4. Location of Well UNIT LETTER J, 1680 FEET FROM THE East LINE AND 1690 FEET FROM THE South LINE, SECTION 1 TOWNSHIP 18S RANGE 26E N.M.P.M.	10. Field and Pool, or Wildcat Und. Red Lake
15. Elevation (Show whether DF, RT, GR, etc.)	12. County Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐

OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☒
CASING TEST AND CEMENT JOB ☒
OTHER ☐

ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded @ 10:30 p.m. 1-21-77. Ran 3 jts. 20" casing, set @ 120', cemented with 200 sacks Class "C", 2% CaCl. Circulated 38 sacks. WOC 12 hrs.

1-24-77: Ran 27 jts. (1,174') of 8-5/8" casing, set @ 1,168'. Cemented with 300 sacks Trinity Litewate, 5# gilsonite and 1/2# flocele, 150 sacks Class "C" 2% CaCl. P.D. 1:15 a.m. 1-25-77. No returns. Ran temperature survey up to 100'. Filled hole w/approxi 300 yds readymix to top of 20" pipe. WOC 18 hrs. Pressure tested casing to 1000#.

1-27-77: Set 1,756.4' of 5-1/2" casing at 1,750' TD. Cemented w/250 sacks Class "C" w/2% CaCl and 1/4# flocele/sack and 150 sacks Class "C" w/2% CaCl. Circulated 50 sacks. PD 11:00 a.m. 1/27/77. Pressure tested casing to 1000#. WOC 18 hrs.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Marjorie Lotz

TITLE Production Clerk

DATE 2/2/77

APPROVED BY _____

TITLE _____

DATE _____

CONDITIONS OF APPROVAL, IF ANY: