

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1 ✓
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

NEW MEXICO OIL CONSERVATION COMMISSION

RECEIVED

FEB 11 1977

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.
7. Unit Agreement Name
8. Farm or Lease Name HIGGINS "A"
9. Well No. 1-Y
10. Field and Pool, or Wildcat Und. Red Lake
12. County Eddy

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. ☒ OIL WELL ☐ GAS WELL ☐ OTHER-

2. Name of Operator
MARK PRODUCTION COMPANY

3. Address of Operator
330 Citizens Bank Building, Tyler, TX 75702

4. Location of Well
UNIT LETTER J, 1680 FEET FROM THE East LINE AND 1690 FEET FROM
THE South LINE, SECTION 1 TOWNSHIP 18S RANGE 26E NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)
3288 GL

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded @ 10:30 p.m. 1-21-77. Ran 3 jts. 20" casing, set @ 120', cemented with 200 sacks Class "C", 2% CaCl. Circulated 38 sacks. WOC 12 hrs.

1-24-77: Ran 27 jts. (1,174') of 8-5/8" casing, set @ 1,168'. Cemented with 300 sacks Trinity Litewate, 5# gilsonite and 1/2# flocele, 150 sacks Class "C" 2% CaCl. P.D. 1:15 a.m. 1-25-77. No returns. Ran temperature survey up to 100'. Filled hole with gravel, (approx. 2 yds.). WOC 18 hrs. Pressure tested casing to 1000#.

1-27-77: Set 1,756.4' of 5-1/2" casing at 1,750' TD. Cemented w/250 sacks Class "C" 2/2% CaCl and 1/4# flocele/sack and 150 sacks Class "C" w/2% CaCl. Circulated 50 sacks. P.D. 11:00 a.m. 1/27/77. Pressure tested casing to 1000#. WOC 18 hrs.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Marjorie Lotz TITLE Production Clerk DATE 2/8/77

APPROVED BY W.A. Gussert TITLE SUPERVISOR, DISTRICT H DATE FEB 14 1977

CONDITIONS OF APPROVAL, IF ANY: