

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER DD
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <i>Yates Pet Corp</i>		Lease <i>Hawkins GY</i>		Well # <i>2</i>	
Location of Well	Unit <i>B</i> <i>330N</i> <i>230E</i>	Section <i>27</i>	Township <i>18</i>	Range <i>26</i>	County <i>Eddy</i>
Drilling Contractor	<i>Byrd Drilling Co</i>		Type of Equipment <i>Rotary to start 2-8-77</i>		

APPROVED CASING PROGRAM

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<i>9 1/2"</i>	<i>7"</i>	<i>20</i>		<i>1200</i>	<i>CM</i>
<i>6 1/4</i>	<i>4 1/2" + 5 1/2"</i>	<i>10.5 + 15.5</i>		<i>1900</i>	<i>150</i>

Casing Data:

Surface *31* joints of *7"* inch *20* # Grade *FPI New K-55*
(Approved) (Rejected)

Inspected by *Selan Mermis* date *2-11-77*

Cementing Program

Size of hole *9 1/2"* Size of Casing *7* Sacks cement required *500/sx*

Type of Shoe used *Guide Float* collar used *Insert Btm* ~~1~~ *1* its ~~welded~~ *Thread Lock*

TD of hole *1172 KB* Set *1159 1/2* Feet of *7* Inch *20* # Grade *K-55*

New-used csg. @ *1159 1/2* with *150* sacks neat cement around shoe Class C 2% cc
+ *350* / sax *Class C Mix* additives *6" Gilsonite 4" Hecol 2% cc*

Plug down @ *5:45 (AM) (PM)* Date *2-11-77*

Cement circulated *No* No. of Sacks *None*

Cemented by *Denton* Witnessed by *Selan Mermis*

Temp. Survey ran @ *12:30 (AM) (PM)* Date *2-12-77* top cement @ *4/10*

Casing test @ (AM) (PM) Date

Method Used Witnessed by

Checked for shut off @ (AM) (PM) Date

Method used Witnessed by

Remarks: *Water 95-160, 208-262, 272-285, Lost Zone 346-55, 360-405*
411-57, 480-509, 525-532, 539-41, 564-630, 647-57, 720-57, 986-89

Ran 1" to 346 Ct 50/sx Class C 4% cc PD 1:00 AM

" 1" to 240 Ct 50/sx " " " " PD 4:00 AM

" 1" to 150 Ct 150/sx " " " " PD 7:30 AM