

✓
MORRIS R. ANTWEIL No. 1 PENASCO

Unit O, Section 20-T18S-R25E

DST SUMMARY

DST No. 1 8610'-8705' (Morrow) Open 3-1/2 hrs. GTS 3 mins. Flwd
8.2 MMCFPD thru 3/8" choke w/2300 psi FTP. Recovered
180' condensate & 120' drlg. fluid. Initial FP 1257-
2272 psi, 2-1/2-hr. ISIP 3356 psi. Final FP 1432-2605
psi, 5-hr. FSIP 3356 psi.

RECEIVED

JUL 6 1977

O. G. C.
ANTWERP, OFFICE