

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1 1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

RECEIVED
NEW MEXICO OIL CONSERVATION COMMISSION
APR 1 1977

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

O. C. C.
ARTERIA, OFFICE

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No. -----	

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT --" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name -----
2. Name of Operator Morris R. Antweil		8. Farm or Lease Name Penasco
3. Address of Operator Box 2010, Hobbs, New Mexico 88240		9. Well No. 1
4. Location of Well UNIT LETTER <u>0</u> <u>660</u> FEET FROM THE <u>South</u> LINE AND <u>1980</u> FEET FROM <u>East</u> THE <u>20</u> LINE, SECTION <u>18-S</u> TOWNSHIP <u>25-E</u> RANGE <u>25-E</u> NMPM.		10. Field and Pool, or Wildcat Undesignated
15. Elevation (Show whether DF, RT, GR, etc.) 3573' GR		12. County Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data			
NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded @ 8:00 AM 29 March, 1977. Drilled 17-1/2" hole to 300', with full returns. Ran and cemented 13-3/8" 48# casing @ 300' with 325 sx. Class "C" Cement containing 2% CaCl₂. Plug down @ 7:35 PM 29 March, 1977. Circulated out 50 sx. cement. WOC 18 hrs. Tested casing with 500 psi.-30 mins.- OK. Drilling ahead with 12-1/4" bit.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED R M Williams TITLE Agent DATE 31 March, 1977

APPROVED BY W. A. Gressett TITLE SUPERVISOR, DISTRICT II DATE APR 4 1977

CONDITIONS OF APPROVAL, IF ANY: