

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
ALTA FE	1
FILE	1
J.S.G.S.	
LAND OFFICE	
OPERATOR	1

RECEIVED
NEW MEXICO OIL CONSERVATION COMMISSION

APR 5 1977

O. C. C.
ARTESIA, OFFICE

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO RE-ENTER OR PLUG BACK TO A DIFFERENT RESERVOIR. USE APPLICATION FOR PERMIT - (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL ☐ GAS WELL ☒ OTHER ☐

Name of Operator
Morris R. Antweil, Oil Operator

Address of Operator
Box 2010, Hobbs, New Mexico 88240

Location of Well
UNIT LETTER O 660 FEET FROM THE South LINE AND 1980 FEET FROM
THE East LINE, SECTION 20 TOWNSHIP 18-S RANGE 25-E N.M.P.M.

15. Elevation (Show whether DF, RT, GR, etc.)
3573' GR

5a. Indicate Type of Lease
State ☐ Fee ☒

5. State Oil & Gas Lease No.

7. Unit Agreement Name

8. Firm or Lease Name
Penasco

9. Well No.
1

10. Field and Pool, or Wildcat
Undesignated

12. County
Eddy

6. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOBS ☒	OTHER ☐

7. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled 12-1/4" & 11" hole to TD 1200'. Lost complete returns @ 585'. Ran and cemented 37 jts. 8-5/8" 32# J-55 casing at 200' w/150 sx. Thixset cement containing 10#/sx gilsonite and 1/4#/sx Flocele, 400 sx Halliburton lite cement containing 5#/sx. gilsonite and 1/4#/sx. Flocele, and 150 sx. Class C cement containing 2% CaCl₂. Plug down @ 9:40 PM 31 March, 1977. Did not circulate. Temp top of cement @ 480'. Completed cementing 8-5/8" annulus to surface w/175 sx. cement in two stages down 1". Completed cementing @ 11:00 AM 1 April, 1977. After WOC 18 hrs. tested casing with 1000 psi-30 mins- OK. Drilling ahead w/7-7/8" bit.

8. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Rm Williams TITLE Agent DATE 4 April, 1977

APPROVED BY W. A. Gressett TITLE SUPERVISOR, DISTRICT H DATE APR 5 1977

CONDITIONS OF APPROVAL, IF ANY: