

✓
MORRIS R. ANTWEIL No. 1 PENASCO

Unit O, Section 20-T18S-R25E

DST SUMMARY

DST No. 1 8610'-8705' (Morrow) Open 3-1/2 hrs. GTS 3 mins. Flwd
8.2 MMCFPD thru 3/8" choke w/2300 psi FTP. Recovered
180' condensate & 120' drlg. fluid. Initial FP 1257-
2272 psi, 2-1/2-hr. ISIP 3356 psi. Final FP 1432-2605
psi, 5-hr. FSIP 3356 psi.

RECEIVED

JUL 6 1977

G. C. C.
ANTWERP, OFFICE

RECEIVED

JUL 6 1977

WELL NAME AND NUMBER Penasco No. 1LOCATION 660/S 1980/E Section 20, T18S, R25E, Eddy County, New Mexico(New Mexico give U.S.T&R: Texas give S, BLK, SURV. and ARTESIA, OFFICEOPERATOR Morris R. AntweilDRILLING CONTRACTOR MORANCO

The undersigned hereby certifies that he is an authorized representative of the drilling contractor who drilled the above-described well and that he has conducted deviation tests and obtained the following results:

<u>Degrees and Depth</u>	<u>Degrees and Depth</u>	<u>Degrees and Depth</u>	<u>Degrees and Depth</u>
<u>1/2</u> <u>300</u>	<u>2 3/4</u> <u>5605</u>		
<u>1/2</u> <u>770</u>	<u>1 3/4</u> <u>6100</u>		
<u>1 1/4</u> <u>1200</u>	<u>1 1/2</u> <u>6660</u>		
<u>3 3/4</u> <u>1748</u>	<u>1</u> <u>7103</u>		
<u>3 3/4</u> <u>2269</u>	<u>1 1/2</u> <u>7611</u>		
<u>3 1/4</u> <u>2640</u>	<u>1</u> <u>7861</u>		
<u>3</u> <u>2983</u>	<u>1</u> <u>8304</u>		
<u>3</u> <u>3570</u>	<u>1</u> <u>8700</u>		
<u>3</u> <u>4130</u>	<u>1</u> <u>8830</u>		
<u>2 1/2</u> <u>4520</u>			
<u>2 3/4</u> <u>4895</u>			
<u>3</u> <u>5356</u>			

Drilling Contractor MORANCOBy Jerry Gilbert
Jerry Gilbert, Drilling EngineerSubscribed and sworn to before me this 12th day of May 1977

My Commission expires:

April 1, 1978Rayne Swinney
Notary Public
Lea County, New Mexico