NO. OF CUPIES RECEIVED	3	· · · · · · · · · · · · · · · · · · ·	·	Form C-103
DISTRIBUTION	<u> </u>	<u> </u>	. - n	Supersedes Old C-102 and C-103
SANTA FE	1_		NEW MEDICE OF LYCORS ERVATION COMMISSION	Effective 1-1-65
FILE		~	•	
U.S.G.S.		<u> </u>	.IUN 1 7 1977	5a. Indicate Type of Lease
LAND OFFICE	 -, -		1014 7 4 101	State X Fee 5. State Oil 6 Gas Leane No.
OPERATOR	1/	L	a. c. c.	L-3850
				minimum minimum
(DO NOT USE THIS FO	5U 01.48	NUR	Y NOTICES AND REPORTS ON WELLS	
1.			OF FOR FEITIMIT 2. Tronm Colon From Such Processings.	7. Unit Agreement Hanse
DIL GAS			OTHER•	
2. Name of Operator	8. Form or Lease Name			
Yates Petro	4-Dinkus IE State Co			
3. Address of Operator	9. Well No.			
207 South 4	1 1			
4. Location of Well	10. Field and Pool, or Wildrat			
UNIT LETTER J	_	1	980 FEET FROM THE South LINE AND 1980 FEET, F	Undesignated
7				
THE East	.INE, S	ECTI	N 17 TOWNSHIP 18S RANGE 25E NA	MPM.
		_		
			15. Elevation (Show whether DF, RT, CR, etc.)	12. County
İmili	777	777	3574 * GR	Eddy ///////
Check Appropriate Box To Indicate Nature of Notice, Report or Other Data				
NOTIC	ÇE O	F 11	TENTION TO: SUBSEQUE	ENT REPORT OF:
	٠.			
PERFORM REMEDIAL WORK	_		PLUG AND ABANDON REMEDIAL WORK	ALTERING CASING
TEMPORARILY ABANDON	_		COMMENCE DRILLING OPHS.	PLUG AND ABANDONMENT
PULL OR ALTER CASING	ا		CHANGE PLANS CASING TEST AND CEMENT JOB	_
			OTHER	L
OTHER			LJ	
17. Describe Proposed or Co	mplet	ed Or	erations (Clearly state all pertinent details, and give pertinent dates, inclu-	ding estimated date of starting any proposed
work) SEE RULE 1103.				
TD 1129' - Ran 28 joints of 8-5/8" 24# J-55 (1129') set at 1129'of casing.				
1-float shoe at 1129', baffle plate at 1089'. Centralizers at 1089 and 700'.				
Cement baskets at 720 and 840'. Cemented by Halliburton as follows:				
300 sacks of Thick-set + 1/4# flocele 2% CaCl followed w/350 sacks of Howco				
Lite 2% CaCl, 200 sacks of Class C 2% CaCl. Cement did not circulate.				
PD 4:00 PM 6-12-77. WOC and ran Temperature Survey and found top of cement				
at 450'. Ran 1" to 357' and spotted 150 sacks of Class C 4% CaCl. PD				
12:30 AM 6-13-77. Ran 1" to 320', spotted 100 sacks of Class C 4% CaCl.				
PD 6:00 AM 6-13-77. Ran 1" to 300', spotted 100 sacks of 4% CaCl PD 9:00 AM				
6-13-77. Ran 1" to 240', spotted 100 sacks of Class C 4% CaCl. Cement				
circulated. PD 1:30 PM 6-13-77. WOC 18 hours nippled up and tested BOP's				
to 1000#. OK. Reduced hole to 7-7/8", drilled plug and tested to 600#. OK.				
Resumed drilling.				
Resumea ari	. 4 4 3	Lng	•	
				ė
18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.				
(D)		•	/	
SIGNED Suite	نت	7	Geol. Secty	DATE 6-16-77
		\leq		
21 /	,	1	1	a au7 7
APPROVED BY (N)		In	SUPERVISOR, DISTRICT H	JUN 1 (1977

CONDITIONS OF APPROVAL, IF ANYI