

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPPLICATE
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC - 061702

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☐ GAS WELL ☒ OTHER

RECEIVED

2. NAME OF OPERATOR

Amoco Production Company

AUG 16 1977

3. ADDRESS OF OPERATOR

P. O. Drawer A, Levelland, Texas 79336

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

A. E. G.
ARTESIA, OFFICE

1980' FNL X 660' FWL, Sec. 8 (Unit E, SW/4, NW/4)

7. UNIT AGREEMENT NAME

Empire South Deep Unit

8. FARM OR LEASE NAME

Empire South Deep Unit

9. WELL NO.

15

10. FIELD AND POOL, OR WILDCAT

Und. Empire South Morrow

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

8-18-29

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3540.3 GR

12. COUNTY OR PARISH

Eddy

13. STATE

NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-
nent to this work.) *

Moranco Drilling Co. spudded 17½" hole at 6:45 AM 8/8/77. Reached TD of 426' at 1:15 PM 8/8/77. 13 3/8" casing set at 426' and cement with 400 sx class C + 2% CACL. Plug down at 6:30 PM 8/8/77. Cement did not circulate. Run 7 yd concrete and filled up behind casing. WOC 18 hrs. Pressure test casing with 1000# for 30 min. Test ok. Drill out at 12:30 PM 8/9/77. Reduce hole to 12 1/4" and resume drilling.

RECEIVED
AUG 12 1977
U.S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

Ray W. Cox

TITLE

Administrative Assistant

DATE

8-11-77

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

044-USGS-ART

1-DIV

1-SUSP

1-RC

20-Partners

AUG 12 1977

R. L. DEEMAN

ACTING DISTRICT ENGINEER

TITLE

DATE

See Instructions on Reverse Side