

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER DD
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <u>Morris L. Antueil</u>		Lease <u>La Cama Com.</u>		Well # <u>1</u>	
Location of Well	Unit/F <u>1980NW</u>	Section <u>20</u>	Township <u>18</u>	Range <u>25</u>	County <u>Eddy</u>
Drilling Contractor <u>Moranco</u>			Type of Equipment <u>Rotary & start 8-25-77</u>		

APPROVED CASING PROGRAM

* witness

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<u>17 1/2</u>	<u>13 3/8</u>	<u>48</u>		<u>300</u>	<u>325 Circ.</u>
<u>12 1/4 + 11</u>	<u>8 5/8</u>	<u>32 24</u>		<u>1200</u>	<u>800 "</u>
<u>7 1/8</u>	<u>5 1/2</u>	<u>17</u>		<u>9000</u>	<u>450 "</u>

Casing Data:

Int
Surface 30 joints of 8 5/8 inch 24 # Grade API New J-55 STC
(Approved) (Rejected)

Inspected by Selan Mermis date 9-14-77

Cementing Program

Size of hole 12 1/4 Size of Casing 8 5/8 Sacks cement required 800/sk

Type of Shoe used Guide Float collar used Insert Btm 2 jts welded Thread-Lock

TD of hole 1200 KB Set 1184 GL Feet of 8 5/8 Inch 24 # Grade J-55

New-used csg. @ 1184 GL with 150 sacks neat cement around shoe Class C 28 cc

+ 250 /sax Thix-set 10 Bld 1/4 2 1/2 400/sk Huswhite 5 Silicate 4 Fusel 2 cc

Plug down @ 7:00 (AM) (PM) Date 9-14-77

Cement circulated No No. of Sacks No. 114

Cemented by Halliburton Witnessed by Selan Mermis

Temp. Survey ran @ 1:35 (AM) (PM) Date 9-14-77 top cement @ 370

Casing test @ (AM) (PM) Date

Method Used Witnessed by

Checked for shut off @ (AM) (PM) Date

Method used Witnessed by

Remarks: Water 330-705, 768-800, 825-40, 875-1021

Ran 1" to 331' ~~331'~~ 331' Tagged out 50/sk Class C 4% cc PD 3:40 PM

" 1" to 331' " " out 50/sk " " " " PD 4:45 PM

Ran 1" to 331' " " out 50/sk same PD 7:15 PM

" 1" to 331' " " out 50/sk " " PD 9:30 PM 9-15-77

" 1" to 331' " " out 50/sk " " PD 12:35 AM 9-15-77

" 1" to 301' " " out 50/sk " " PD 2:30 AM 9-15-77

" 1" to 301' " " out 50/sk " " PD 6:00 AM "