

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER DD
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <u>Nature Pet. Corp.</u>		Lease <u>Wilkinson AZ</u>		Well # <u>4</u>	
Location of Well	Unit <u>9905 330c</u>	Section <u>26</u>	Township <u>18</u>	Range <u>25</u>	County <u>Elly</u>
Drilling Contractor <u>Kerna Drilling Co.</u>			Type of Equipment <u>Rotary to start approx 8-31-77</u>		

*** Witness** APPROVED CASING PROGRAM

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<u>15"</u>	<u>10 3/4"</u>	<u>32.75</u>		<u>320</u>	<u>200 circ.</u>
<u>9 1/2"</u>	<u>7"</u>	<u>20</u>		<u>1200</u>	<u>500 "</u>
<u>6 1/4"</u>	<u>4 1/2 + 5 1/2"</u>	<u>9.5 + 14</u>		<u>2500</u>	<u>175 "</u>

Casing Data:
~~Surface~~ ^{Int} 28 joints of 7 inch 20 # Grade J-SS
☒ (Approved) ☐ (Rejected)

Inspected by MW date 9/2/77

Cementing Program
 Size of hole 9 1/2 Size of Casing 7" Sacks cement required 400
 Type of Shoe used Guide Float collar used No Btm 3 jts welded Yes
 TD of hole 1127 Set 1129 Feet of 7 Inch 20 # Grade J-SS
~~New~~ used csg. @ 1127 with 150 sacks neat cement around shoe w/ 250 cc
 + 250 sack mix additives w/ 4/10% Per SX Cellophane + 686 lbs nitro + 250 cc
 Plug down @ 2:30 (AM) (PM) Date 9/2/77
 Cement circulated yes No. of Sacks 5
 Cemented by Denton Witnessed by MW
 Temp. Survey ran @ (AM) (PM) Date top cement @
 Casing test @ (AM) (PM) Date
 Method Used Witnessed by
 Checked for shut off @ (AM) (PM) Date
 Method used Witnessed by

Remarks: Breaks - 870-90 + 960-85
Baskets @ 600 + 680 - Centralizers @ 1170 + 650
Lost Circ @ 668'