

NO. OF COPIES RECEIVED

3

DISTRIBUTION

SANTA FE

FILE

U.S.G.S.

LAND OFFICE

OPERATOR

RECEIVED NEW MEXICO OIL CONSERVATION COMMISSION

SEP 12 1977

O. C. C.
ARTESIA, OFFICE

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease

State ☐Fee ☒

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Yates Petroleum Corporation ✓	8. Farm or Lease Name Wilkinson "AZ"
3. Address of Operator 207 South 4th Street - Artesia, NM. 88210	9. Well No. 1 4
4. Location of Well UNIT LETTER P, 990 FEET FROM THE South LINE AND 330 FEET FROM THE East LINE, SECTION 26 TOWNSHIP 18S RANGE 25E NMPM.	10. Field and Pool, or Wildcat Penasco Draw (Yeso SA)
15. Elevation (Show whether DF, RT, GR, etc.) 3478' GR	12. County Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐TEMPORARILY ABANDON ☐PULL OR ALTER CASING ☐OTHER ☐PLUG AND ABANDON ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐COMMENCE DRILLING OPNS. ☒CASING TEST AND CEMENT JOBS ☒OTHER ☐ALTERING CASING ☐PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded a 15" hole at 8:00 PM 8-30-77.

TD 500'. Ran 10 joints of 10-3/4" 40# J-55 (437') of casing set at 437'. 1-Guide shoe. Cemented w/300 sacks of Class C 4% CaCl. Slurry wt. 14.8, 1.32 cu ft/sx. Compressive Strength at 70 deg 1023 psi in 12 hours.

PD 6:15 PM 8-31-77. Cement circulated 10 sacks to surface. WOC and cement fell back, filled to surface w/8 yards of Ready-Mix w/4% CaCl. WOC 12 hours, cut off, reduced hole to 9 1/2", drilled plug and tested to 600#. OK. Resumed drilling.

TD 1127'. Ran 28 joints of 7" 20# J-55 casing (1127') set at 1127'. 1-Guide shoe, centralizers at 1087 and 650', baskets at 550 and 680'. Cemented by Denton w/250 sacks of 2% CaCl followed w/150 sacks of Class C 2% CaCl. Cement circulated 5 sacks to surface. PD 2:30 PM 9-2-77. WOC and cement fell back, filled hole w/5 yards of Ready-mix. WOC 18 hours, cut off, NU and tested BOP's to 1000#. OK. Reduced hole to 6 1/4", drilled plug and tested to 600#. OK. Resumed drilling.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Christine TomlinsonTITLE Geol. SectyDATE 9-9-77APPROVED BY W. A. GussertTITLE SUPERVISOR, DISTRICT IIDATE SEP 12 1977

CONDITIONS OF APPROVAL, IF ANY: