

RECEIVED

SEP 1 1971

D. C. C.
ARTEBA, OFFICE

SOUTHLAND ROYALTY COMPANY
Palmillo-State Comm. #2

Drill Stem Test #1 - 8532-8410':

1/2 hour preflow, 1 hr. ISI, 1 hr. F.F., 2 hr. FSI.
Opened tool with weak blow. Had weak blow throughout
test. IH 3906#, IF 36#, ISI 89#, FF 36#, FSI 142#,
FH 3986#. Recovered 35' drilling mud; 200 cc drilling
mud in sampler.