

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLICATE
(Other instruction
verse side)

Budget Bureau No. 1004-0135
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.

NM-27279

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT ASSIGNMENT NAME

8. FARM OR LEASE NAME

Elliott Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Wildcat - Wolfcamp

11. SEC., T., R., M., OR BLM AND
SURVEY OR AREA

Sec 30-T18S-R30E

12. COUNTY OR PARISH

Eddy

13. STATE

N.M.

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Manzano Oil Corporation / 505/623-1996

3. ADDRESS OF OPERATOR

P.O. Box 2107, Roswell, NM 88202-2107

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)

At surface

1980' FNL & 660' FEL Sec 30-T18S-R30E

14. PERMIT NO.

15. ELEVATIONS (Show whether OF, BY, OR, AND, etc.)

3474' GR

RECEIVED BY
AUG 13 1987

O.C.D.
ARTESIA, OFFICE

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PCLL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

Reentry and casing

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

XX

(Note: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

7/18/87 Moved in and rigged up pulling unit & reverse unit.
7/28/87 Drilled cement and cleaned out hole to a total depth of 8494'. Rigged up and ran 226 joints (8494.32') of 5 1/2" N80 8 round casing. Set and cemented at 8494' with 550 sacks 50/50 POZ with .4% Halad 22 and .3% CFK-3 per sack. Ran float shoe, float collar & 10 centralizers. Plug down @ 11:45 p.m. 7/28/87. Tested casing to 1800#, held OK. Shut down until 7/30/87 to wait on cement.

ACCEPTED FOR RECORD

SJS
AUG 10 1987

CARLSBAD, NEW MEXICO

RECEIVED
AUG 7 10 56 AM '87
CARLSBAD RESOURCE
AREA HEADQUARTERS

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Jackie Midkiff/Landwoman

DATE

8/5/87

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side