

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT  
NM-OIL CONS. COM. DRAWER (88)  
Alameda, NM 88210

Budget Bureau No. 1004-0135  
Expires August 31, 1985

c/sf

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
See APPLICATION FOR PERMIT-- for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> C.C.D. <input type="checkbox"/>		RECEIVED	
2. NAME OF OPERATOR Manzano Oil Corporation		505/623-1996	
3. ADDRESS OF OPERATOR P.O. Box 2107, Roswell, NM 88202-2107		AUG 11 1987	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface 1980' FNL & 660' FEL Sec 30-T18S-R30E		6. LEASE DESIGNATION AND SERIAL NO. NM-27279	
		7. UNIT AGREEMENT NAME	
		8. FARM OR LEASE NAME Elliott Federal	
		9. WELL NO. 1	
		10. FIELD AND POOL, OR WILDCAT Wildcat - C.S.	
		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec 30-T18S-R30E	
14. PERMIT NO.		15. ELEVATIONS (Show whether SF, BT, GR, etc.) 3474' GR	12. COUNTY OR PARISH Eddy
			13. STATE N.M.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐  
FRACTURE TREAT ☐  
SHOOT OR ACIDIZING ☐  
REPAIR WELL ☐  
(Other) ☐

PULL OR ALTER CASING ☐  
MULTIPLE COMPLETE ☐  
ABANDON\* ☐  
CHANGE PLANE ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐  
FRACTURE TREATMENT ☐  
SHOOTING OR ACIDIZING ☐  
(Other) ☐

REPAIRING WELL ☐  
ALTERING CASING ☐  
ABANDONMENT\* ☐

(Other) Reentry and casing

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

7/18/87 Moved in and rigged up pulling unit & reverse unit.  
7/28/87 Drilled cement and cleaned out hole to a total depth of 9630'. Rigged up and ran 226 joints (8494.32') of 5 1/2" N80 8 round casing. Set and cemented at 8494' with 550 sacks 50/50 POZ with .4% Halad 22 and .3% CFK-3 per sack. Ran float shoe, float collar & 10 centralizers. Plug down @ 11:45 p.m. 7/28/87. Tested casing to 1800#, held OK. Shut down until 7/30/87 to wait on cement.

AMENDED REPORT - AMEND TOTAL DEPTH CLEANED OUT FROM 8494' TO 9630'.

ACCEPTED FOR RECORD

SEP 16 1987

SJS

CARLSBAD, NEW MEXICO

SEP 4 12 08 PM '87  
CARLSBAD 5550 ROOF  
AREA HEADQUARTERS

RECEIVED

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Jackie Midkiff/Landwoman

DATE 9/3/87

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

\*See Instructions on Reverse Side