

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
ANTA FE	/
ILC	/
U.S.G.S.	
AND OFFICE	
PERATOR	/

RECEIVED
NEW MEXICO OIL CONSERVATION COMMISSION

DEC 1 1977

O. C. C.
ARTESIA, OFFICE

Form C-103
Supersedes Old
C-102 and C-101
Effective 1-1-65

5a. Indicate Type of Lease
State ☒ Fee ☐
5. State Oil & Gas Lease No.
L-423

SUNDRY NOTICES AND REPORTS ON WELLS
DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO RE-OPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
SEE APPLICATION FOR PERMIT TO DRILL OR TO RE-OPEN OR PLUG BACK FOR SUCH PROPOSALS.

OIL WELL ☐ GAS WELL ☒ OTHER- ☐

Name of Operator
Gulf Oil Corporation ✓

Address of Operator
P. O. Box 670, Hobbs, NM 88240

Location of Well
UNIT LETTER F 2310 FEET FROM THE North LINE AND 1980 FEET FROM
THE West LINE, SECTION 19 TOWNSHIP 18-S RANGE 25-E N.M.P.M.

15. Elevation (Show whether DF, RT, CR, etc.)
3643' GL

7. Unit Agreement Name
8. Form or Lease Name
Eddy "GK" State Com
9. Well No.
2
10. Field and Pool, or Wildcat
Undes Morrow
12. County
Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPS. ☒	PLUG AND ABANDONMENT ☐
WELL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOBS ☒	

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

McVay Drilling Co. Spudded 17 1/2" hole at 10:00 AM 11-25-77. Drilled to 305'. Ran 8 jts and 1 cut jt 13 3/8" 48# H-40 ST & C casing (305') set at 305'. Cemented with 300 sacks Class C w/ 4% CaCl2 and 50 sacks RFC w/ 12% D53 and 3% F15. Cement did not circulate. Filled to surface with 2 yards Ready mix.

Option No. 2:
330 CF of El Toro with 4% CaCl2. Est temperature of cement 90 deg, est formation temperature 60 deg, estimated cement strength at time of test 600#. WOC 9 hours. Tested casing with 500# for 30 min - OK.

Started drilling 12 1/4" hole at 305' at 7 PM 11-27-77. Reached TD of 12 1/4" hole at 1200' 7 PM 11-28-77. Ran 30 jts 8 5/8" 24# K-55 ST & C (1187') set at 1200'. Cemented with 50 sacks Thickset, 10# Gilsonite, 1/4# flocele, 2% CaCl2 and 400 sacks Class C lite with 1/4# flocele, 2% CaCl2 and 200 sacks Class C w/ 2% CaCl2. Cement circulated. WOC 24 hours. Tested 8 5/8" casing to 750 psi for 30 min - OK.

Started drilling 7 7/8" hole at 1200' at 12:45 PM 11-29-77.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

BY <u>W. P. Sikes Jr.</u>	TITLE <u>Area Engineer</u>	DATE <u>11-30-77</u>
APPROVED BY <u>W. A. Gussert</u>	TITLE <u>SUPERVISOR, DISTRICT II</u>	DATE <u>DEC 2 1977</u>
ADDITIONS OF APPROVAL, IF ANY:		