

AMOCO PRODUCTION COMPANY
JOHNSON No. 1
BOTTOM HOLE PRESSURE BUILD-UP TEST,
& 4-POINT BACK PRESSURE TEST
TABULATION OF TIMES AND PRESSURES

TEST CONDUCTED BY:
JOHN WEST ENGINEERING COMPANY

TEST DATE: SEPTEMBER 19, TO SEPTEMBER 21, 1979
TEST DEPTH: 8,564 FEET
ELEMENT No.: 8534
OPERATOR: W.S.

<u>DATE</u>	<u>TIME</u>	<u>CUM. HRS. / MIN.</u>		<u>PSIG @ 8,564 FEET</u>
9-19-79	11:15 AM			531 GAUGE REACHED 8,564' FLOWING
	11:30 AM			534
	11:45 AM			540
	12:00 NOON			540
9-19-79	12:15 PM	00 HRS.	00 MIN.	540 SHUT-IN; BEGIN BUILD-UP
	12:30 PM	00	15	706
	12:45 PM	00	30	809
	1:00 PM	00	45	851
	1:15 PM	01	00	894
9-19-79	1:45 PM	01	30	940
	2:15 PM	02	00	963
	2:45 PM	02	30	989
	3:15 PM	03	00	1003
	3:45 PM	03	30	1020
	4:15 PM	04	00	1034
9-19-79	5:15 PM	05	00	1057
	6:15 PM	06	00	1078
	7:15 PM	07	00	1095
	8:15 PM	08	00	1112
	9:15 PM	09	00	1129
	10:15 PM	10	00	1144
9-20-79	12:15 AM	12	00	1167
	2:15 AM	14	00	1190
	4:15 AM	16	00	1210
	6:15 AM	18	00	1239
	8:15 AM	20	00	1247
9-20-79	1:15 PM	25	00	1287
	6:15 PM	30	00	1322
	11:15 PM	35	00	1351
9-21-79	4:15 AM	40	00	1379
9-21-79	9:30 AM			1405 END BUILD-UP
9-21-79	10:00 AM	45	45	1371 OPEN CHOKE; BEGIN 4-PO
	10:15 AM	46	00	1351
	10:30 AM	46	15	1325
	10:45 AM	46	30	1310 END RATE I
9-21-79	11:00 AM	46	45	1204
	11:15 AM	47	00	1158
	11:30 AM	47	15	1055
	11:45 AM	47	30	1032 END RATE II