

NMOCC COPY.

Form 9-331
(May 1963)UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN THE
(Other instructions
reverse side)DATE
on re-Copy to 57
Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM-0925

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Wright Fed. Com.

9. WELL NO.

2

10. FIELD AND POOL, OR WILDCAT

N. Turkey Track Morrow

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

29 - T18S - R29E NMPM

12. COUNTY OR PARISH

Eddy

13. STATE

New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)1. OIL WELL ☐ GAS WELL ☒ OTHER

RECEIVED

2. NAME OF OPERATOR

Hondo Drilling Company

APR 18 1978

3. ADDRESS OF OPERATOR

Drawer 2516, Midland, Texas 79702

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.)
At surface

G. G. C.

ARTESIA, OFFICE

1980 ft. from North Line and 1980 ft. from East Line
Unit G, Section 29, T18S, R29E NMPM

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3490 ft. GR.

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

X

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

April 6th & 7th, 1978 Building location.

April 8, 1978 Rigging up rotary tools, spudded 17 1/2" hole at 3:30 P.M.

April 9, 1978 Drilled 17 1/2" hole to 406 ft., ran 9 joints 13-3/8" 48 lb.
H-40 casing, total of 412 ft., set at 405 ft. Cemented with
425 sacks Class C 2% Calcium Chloride cement circulated. Plug
down 11:30 P.M. April 9, 1978.April 10, 1978 Tested 13-3/8" casing 1,000 lb. pressure test for 30 minutes
without pressure drop. W.O.C. 13-3/8" casing.RECEIVED
APR 13 1978
U.S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

[Signature]

TITLE President

DATE April 11, 1978

(This space for Federal or State office use)

APPROVED BY

[Signature]

TITLE ACTING DISTRICT ENGINEER

DATE APR 17 1978

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side