

1-Hal Owens- Engineer

1-Ed Fowler-Foreman

Form 9-331  
(May 1963)UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYSUBMIT IN THE ICATE\*  
(Other instructions on re-  
verse side)

NAME OF G. C. COMPANY

Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC-029420-B

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

## SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

1.

OIL WELL ☐ GAS WELL ☐ OTHER ☐

RECEIVED

2. NAME OF OPERATOR

Getty Oil Company ✓

JUL 21 1978

3. ADDRESS OF OPERATOR

P.O. Box 730 Hobbs, New Mexico 88240

O. G. C.  
ARTESIA, OFFICE4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.  
See also space 17 below.)  
At surface

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Skelly Unit

9. WELL NO.

10. FIELD AND POOL, OR WILDCAT

Fren 7-Rivers

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 28, T-17-S, R-31-E

Unit Letter E, 1830' FNL &amp; 660' FWL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3760 GR

12. COUNTY OR PARISH

Eddy

13. STATE

New Mexico

16.

## Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON\* ☐CHANGE PLANS ☐

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT\* ☐(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

LaRue Drilling Company spudded 11" hole at 4:45 P.M. 5-14-78. Drilled 11" hole to 625'. Set 8 5/8" 23# R-3 ST&C casing at 625'. B. J. cemented w/150 sacks Lite, 4% gel, 1/4# flocele/sack, 150 sacks Class "C" w/2% CaCl. Cement circulated to cellar, but fell back. Put 5 yards Ready-Mix in cellar. W. O. C. 18 hours. Tested 8 5/8" casing with 1000#, no drop in pressure.

18. I hereby certify that the foregoing is true and correct

SIGNED

Dale R. Crockett

(This space for Federal or State office use)

TITLE Area Superintendent

DATE 7-11-78

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

ACTING DISTRICT ENGINEER

DATE

JUL 17 1978