

Form C-103

Empire Abo Unit "I" #273

Page 2

In 3 hrs swbd 22 BO & 32 BAW. Hooked up to bttv & flwd 108 BO & 8 BLW in 14 hrs on 3/4" ck, FTP 85#. Gas not meas. On 24 hr potential test 8/26/78 flwd 152 BO, 5 BW & 168 MCFG on 48/64" ck, 90# FTP, GOR 1105:1. Final Report.