

Form 9-331
May 1963UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 0924

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Alscott Federal

9. WELL NO.

3

10. FIELD AND POOL, OR WILDCAT

North Turkey Track Morrow

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 31 - T18S - R29E

12. COUNTY OR PARISH 13. STATE

Eddy

New Mexico

1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR
Hondo Drilling Company

3. ADDRESS OF OPERATOR
Drawer 2516, Midland, Texas 79702

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.)
At surface
660' from South line and 1980' from East line, Unit 0

RECEIVED

JUL 17 1978

O. C. C.

ARTESIAN OFFICE

14. PERMIT NO. 15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3398' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREAT

MULTIPLE COMPLETE

FRACTURE TREATMENT

ALTERING CASING

SHOOT OR ACIDIZE

ABANDON*

SHOOTING OR ACIDIZING

ABANDONMENT*

REPAIR WELL

CHANGE PLANS

(Other)

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

June 5, 1978 to July 6, 1978 - Drilling 7 7/8" hole, total depth 11,300 ft., circulate for logs, running logs, mixing mud and conditioned hole to run 5 1/2" casing.

July 8, 1978 Running 5 1/2" casing, total of 11,310.32 ft. N-80 casing, 822.77 ft. of 20 lb. and 10,487.55 ft. of 17 lb. casing, set at total depth of 11,298 ft. Cemented with 775 sacks Class H cement with 3/4 of 1% CFR-2, 8 lbs. salt and 500 gals. mud flush. Pumped plug down with 3% KCL water. Plug down at 3:00 P.M. July 8, 1978.

July 9, 1978 Ran cement temperature survey, top of cement 8100 ft., Plug back total depth 11,253 ft.

July 11, 1978 Rigging down and moving off rotary tools.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE President

DATE July 11, 1978

(This space for Federal or State office use)

ACTING DISTRICT ENGINEER

JUL 14 1978

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: