

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYSUBMIT IN TRIPlicate  
(Other instructions  
reverse side)Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM-23417

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

Travis Deep Unit Conn.

8. FARM OR LEASE NAME

9. WELL NO.

10. FIELD AND POOL, OR WILDCAT

Wildcat Morrow

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 18, T-18S, R-29E

12. COUNTY OR PARISH

Eddy

13. STATE

N. M.

## SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT" for such proposals.)

1.

OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

Harvey E. Yates Company ✓

3. ADDRESS OF OPERATOR

P. O. Box 1933, Roswell, N. M. 88201

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.  
See also space 17 below.)

At surface

1980' FNL &amp; 660' FEL

14. PERMIT NO.

15. ELEVATIONS (Show whether OF, RT, GR, etc.)

3536.3' GL

16.

## Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON\*

CHANGE PLANS

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

Spud, Run surface & intermediate casing,  
(Note: Report results of multiple completion on Well Cement & test  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

10-8-78 Spudded 17 1/2" hole at 7:30 am.  
Ran 10 joints (403') 12 3/4" OD 40# LT&C casing set at 400 RTM. Cemented  
with 475 Sx C1 C 2% CaCl. Plug down at 11:45 pm.  
WOC 12 hours.  
Pressure tested to 800#. OK.

10-13-78 Ran 71 joints (2892') 8 5/8" OD ST&C 20# casing set at 2910' and cemented  
with 300 Sx Lite Wate w/1/4# Flocele/sx and 200 Sx C1 C w/2% CaCl. Plug  
down 6:00 am 10-14-78.  
WOC 18 hours.  
Pressure tested to 1800#. OK.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Engineer

DATE 10-30-78

(This space for Federal or State office use)

APPROVED BY

TITLE

ACTING DISTRICT ENGINEER

DATE

NOV 7 - 1978

CONDITIONS OF APPROVAL, IF ANY:

\*See Instructions on Reverse Side