

DST INFORMATION

Coquina Fed. Com. #1
April 10, 1979

DST #1: (Morrow - 9384-9506') 30" PF, TO w/wk blow, steady throughout 30" period. 90" ISI, 60" FF, TO w/wk blow increased to steady strong blow-no GTS. 120" FSI. IHP=4697#, 30" FP IFP=602#, FFP=1032#, 90" ISIP=2461#, 60" IFP=860#, FFP=1203#, 120" FSIP=2099#, FHP=4697#. SC=100#, 1900 cc DM. Rec 480' DM. BHT 158°.

DST #2: (Morrow - 9384-9575') IHP=4787#, BHT 158°. 30" PF 231-254, wk to fair blow, 60" ISIP=737, 60" FF 254-277 wk to fair blow, 2# on hose. 240" FSIP=1767#, still building. Rec 310' DM, no GTS.