

UNMOCC COPY
UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPL
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM-19671

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT/AGREEMENT NAME

8. FARM OR LEASE NAME

Depco Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Wildcat

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 19, T-18S, R-29E

12. COUNTY OR PARISH 13. STATE

Eddy

N.M.

1. OIL WELL ☐ GAS WELL ☒ OTHER

RECEIVED

2. NAME OF OPERATOR

Harvey E. Yates Company

MAR 23 1979

3. ADDRESS OF OPERATOR

P. O. Box 1933, Roswell, N. M. 88201

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.)

At surface

330' FNL & 660' FWL

D.C.C.
ARTESIA, OFFICE

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3538' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREAT

MULTIPLE COMPLETE

FRACTURE TREATMENT

ALTERING CASING

SHOOT OR ACIDIZE

ABANDON*

SHOOTING OR ACIDIZING

ABANDONMENT*

REPAIR WELL

CHANGE PLANS

(Other) 8 5/8" and 4 1/2" Casing, etc. X

(Other)

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

11-28-78 Spudded at 9:10 AM.

11-29-78 Ran 16 joints (319') 8 5/8" OD 24# J-55 casing set at 323' KB and cemented with 300 Sx Cl C w/2% CaCl. PD at 7:30 PM. Cement circulated. WOC 18 hours.

Pressure tested casing to 1200 psi for 30 min. OK.

12-06-78 Ran 32 joints (1272.01') of 4 1/2" OD 9.50#, J-55, 8RD ST&C casing set at 1274' KB and cemented with 300 Sx Class C cement. PD 1:00 PM. WOC 18 hours.

12-07-78 Pressure tested casing with 1500 psi for 30 min. OK.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Engineer

DATE

3-19-79

(This space for Federal or State office use)

APPROVED BY

TITLE

ACTING DISTRICT ENGINEER

DATE

MAR 22 1979

CONDITIONS OF APPROVAL, IF ANY: