

6. Mud Program See Form 9-331C and attached mud program by Adobe Drilling Mud.
7. Auxiliary Equipment: Blowout Preventer, Inside Blowout Preventer, Kelly Cock.
8. Testing, logging and coring programs: Drill Stem Testing as warranted. Mud logging from 8500' to TD.
9. No abnormal pressures or temperatures are anticipated.
10. Anticipated starting date: As soon as possible (no later than February 2 , 1979).