

**NMOCC COPY**  
**UNITED STATES**  
**DEPARTMENT OF THE INTERIOR**  
**GEOLOGICAL SURVEY**

SUBMIT IN \_\_\_\_\_ Llicate\*  
(Other instructions on re-  
verse side)

*Copy to ST*  
Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM-030752

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Trigg-Jennings Com.

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

N. Turkey Track - Morrow

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

28-T18S-R29E-NMPM

12. COUNTY OR PARISH 13. STATE

Eddy

New Mexico

**SUNDRY NOTICES AND REPORTS ON WELLS**

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT" for such proposals.)

**RECEIVED**

**MAR 16 1979**

**O. C. C.**

**ARTESIA, OFFICE**

*Und.*

1. OIL ☐ WELL GAS ☒ WELL OTHER ☐

2. NAME OF OPERATOR

Hondo Drilling Company ✓

3. ADDRESS OF OPERATOR

P. O. Drawer 2516, Midland, Texas 79702

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.  
See also space 17 below.)  
At surface

1980' FWL, 660' FSL Section 28 T18S R29E Unit *X*

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3424 Gr.

16.

**Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data**

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other) ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETION ☐

ABANDON\* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other) ☐

REPAIRING WELL ☐

ALTERING CASING ☐

ABANDONMENT\* ☐

*X*

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

March 1, 2 & 3, 1979 - Building roads and location.

March 4, 1979 - Moving rig and rigging up rotary tools.

March 5, 1979 - Rigging up and spudded 17 1/2" hole at 10:30 A. M.  
Drilled to 395', ran 11 joints 13 3/8" 48 lb., H-40 casing  
total of 393', cemented with 400 sacks Class "C" cement 2%  
calcium chloride. Plug down at 11:00 P. M., cement circulated.

March 6, 1979 - Tested 13 3/8" casing - 500 lb. pressure test for 30 minutes  
without pressure drop. W.O.C. 13 3/8" casing.

March 7, 1979 - Drilling 12 1/4" surface hole at 1070'.

**RECEIVED**  
**MAR 9 1979**  
**U.S. GEOLOGICAL SURVEY**  
**ARTESIA, NEW MEXICO**

18. I hereby certify that the foregoing is true and correct

SIGNED

*W. S. Cutshaw*

TITLE President

DATE 3/8/79

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

*Joe S. Lara*

TITLE ACTING DISTRICT ENGINEER

DATE MAR 15 1979