

On 4/18/79 ran DST #1 7215-7275', Strawn. Opened tool for preflow @ 6:48 AM 4/18/79. Surf
press 23.6#. Closed for ISI @ 6:54 AM. Opened for FF @ 7:54 AM. Max press 128 psig. Closed
for ISI @ 6:54 AM. Opened for FF @ 7:54 AM 2-1/2 hrs. IHP 3195, IFP 145-194, ISIP 2813, FFP
233-645, FSIP 2803, FHP 3195. RO 2.5 BO, 5 bbls mud cut wtr. DST #2 9892-9972' Morrow. Tool
opened @ 10:30 AM 4/30/79. 30 min preflow, IFP 1476, FFP 2803, no gas. Closed tool 1 hr, ISI
3810. Tool open 1 hr, IFP 2831, FFP 3820. Closed tool 2 hrs. POH w/tools @ 3 PM 4/30/79. No
press in sampler, 2500 cc SW. BHT 161°. FHP 4588. Rec 200' mud, 8300' SW, IHP 4726. Fin drlg
7-7/8" hole to 10,287' TD @ 3 AM 5/4/79. Ran GR-CNL-FDC w/caliper, DLL w/RXO & Velocity survey.