

- 9/2/79 Bennett wire line service + found top of cement @ 1200'
- 1st Stage Tagged TOC @ 1209' - Pumped 35 SXS Class C w/4% CC + 1 SX sand
- 2nd Stage Tagged TOC @ 1149' Pumped 100 SXS Class C w/3% CC
Left approximately 992' of 1 1/4" Kobe Tbg in the hole.
Top of fish 138' - 1118'
- 3rd Stage Tagged TOC @ 980' Pumped 100 SX Class C w/2% CC
- 4th Stage Tagged TOC @ 890' Pumped 80 SX Class C w/2% CC
- 5th Stage Tagged TOC @ 850' Pumped 80 SX Class C w/2% CC
- 6th Stage Tagged TOC @ 720' Pumped 100 SX Class C w/2% CC
- 7th Stage Tagged TOC @ 693' Pumped 100 SX Class C w/2% CC
- 8th Stage Tagged TOC @ 663' Pumped 50 SX Class C w/2% CC
- 9th Stage Tagged TOC @ 643' Pumped 50 SX Class C w/2% CC
- 10th Stage Tagged TOC @ 623' Pumped 50 SX Class C w/2% CC
- 11th Stage Tagged TOC @ 589' Pumped 50 SX Class C w/2% CC
- 12th Stage Tagged TOC @ 539' Pumped 50 SX Class C w/2% CC + 2 SXS 20/40 Sand mixed in cement

13th stage Tagged TOC @ 524' Pumped 3 5X 10/20 Sand followed by 50 5X Class C w/ 276 CC w/ 3 5X 10/20 Sand mixed in cement.

14th stage Tagged TOC @ 524' Pumped 2 5X 10/20 Sand + 8 5X 20/40 Sand followed by 50 5X Class C w/ 276 CC w/ 3 5X 10/20 Sand mixed in cement.

15th stage Tagged TOC @ 520' Pump 50 5X Class C w/ 476 CC w/ 5 5X 10/20 Sand mixed in cement.

16th stage Tagged TOC @ 470' Pump 50 5X 5X sand Class C 490cc

17th stage Tagged TOC @ 445' Pump 50 5X Class C 490cc 10 5X sand mixed in cent.

18th stage Tagged TOC @ 430' Pump 50 5X Class C 490cc 5 5X sand mixed in cent.

19th stage Tagged TOC @ 430' Pump 50 5X Class C 490cc 5 5X sand mixed in cent.

20th stage Tagged TOC @ 430' Operator will ready mix to surface

Total 1160 5X cement + 52 5X 5 Free Sand + 7 yards redi-mix