



PETROLEUM DEVELOPMENT CORPORATION

9720-B CANDELARIA, NE
ALBUQUERQUE, NEW MEXICO 87112
TELEPHONE (505) 293-4044

RECEIVED

PROGRESS REPORT

AMOCO-MCKAY STATE #1

25-18-21

EDDY COUNTY, NEW MEXICO

JUN 15 1980

O. C. D.

ARTESIA, OFFICE

UPPER ABO RECOMPLETION

- 6/10/80 MIRUPU. Pumped 20 BW down tubing. POOH. Set CIBP @ 3825'. Dumped 35 sx. cement. PBTD 3790'. Perf: 3518-28 with 2 JHPF. RIH with 109 jts. 2-3/8" EUE J55 tubing with Guiberson Uni-Six packer set @ 3393'. Bottom of tubing @ 3508'. Swabbed dry. Preparing to acidize.
- 6/11 Acidized w/1000 gallons 15% non-emulsified ferric acid; 1000 psi max. AIR 3.2 BPM @ AIP 800 psi. ISIP: 400; 5" SIP: 350; 15" SIP 300. Flowed back 3 bbls. flush water. Swabbed dry.
- 6/12 Ran swab. No fluid in hole. No recovery. Rigged down unit. SI. Will check again in approx. 3 weeks.