

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER DD
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <u>Joe L Fenn</u>		Lease <u>McCall</u>		Well # <u>2</u>	
Location of Well	Unit <u>16505 660W</u>	Section <u>24</u>	Township <u>18</u>	Range <u>26</u>	County <u>Eddy</u>
Drilling Contractor	<u>Lobner murray</u>		Type of Equipment <u>Rotary to start approx. 9-6-79</u>		
<u>APPROVED CASING PROGRAM</u>					
<i>* witness</i>					
Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<u>11"</u>	<u>4"</u>	<u>20</u>		<u>900</u>	<u>275 cins</u>
<u>6 1/4"</u>	<u>4 1/2"</u>	<u>9.5</u>		<u>1125</u>	<u>100 cins</u>
Casing Data:					
Surface <u> </u> joints of <u>7"</u> inch <u>20</u> # Grade <u>J-SS (SPANG)</u>					
(Approved) (Rejected)					
Inspected by <u>Mike Williams</u> date <u>9/13/79</u>					
Cementing Program					
Size of hole <u>9 7/8"</u> Size of Casing <u>7"</u> Sacks cement required <u> </u>					
Type of Shoe used <u>guide</u> Float collar used <u>No</u> Btm 3 jts welded <u>yes</u>					
TD of hole <u>900'</u> Set <u>907'</u> Feet of <u>7</u> Inch <u>20</u> # Grade <u>J-SS</u>					
New-used csg. @ <u>900'</u> with <u>50</u> <u>270cc</u> sacks neat cement around shoe					
+ <u>300</u> sax <u>50-50</u> <u>avg.</u> additives <u>270cc 1/4# flocc, 270gel.</u>					
Plug down @ <u>8:00</u> (AM) (PM) Date <u>9/14/79</u>					
Cement circulated <u>yes</u> No. of Sacks <u>80</u>					
Cemented by <u>Halliburton</u> Witnessed by <u>Mike Stubblefield</u>					
Temp. Survey ran @ <u> </u> (AM) (PM) Date <u> </u> top cement @ <u> </u>					
Casing test @ <u> </u> (AM) (PM) Date <u> </u>					
Method Used <u> </u> Witnessed by <u> </u>					
Checked for shut off @ <u> </u> (AM) (PM) Date <u> </u>					
Method used <u> </u> Witnessed by <u> </u>					
Remarks: <u> </u>					
centralizer @ 870' last day drilled 854'					