

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

RECEIVED

SEP 20 1979

5a. Indicate Type of Lease
State ☐ Fee ☒

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR FACEDALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH ARTESIAN OFFICE

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. Name of Operator ☒
Joe G. Fenn

3. Address of Operator
908 West Main, Artesia, New Mexico 88210

4. Location of Well
UNIT LETTER L 1,650 FEET FROM THE South LINE AND 660 FEET FROM
THE West LINE, SECTION 24 TOWNSHIP 18S RANGE 26E NMPM.

7. Unit Agreement Name

8. Farm or Lease Name
McCall

9. Well No. 2
~~Dayton Grayburg~~

10. Field and Pool, or Wildcat
Dayton Grayburg

11. Elevation (Show whether DF, KT, GR, etc.)
3,295

12. County
Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☒	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOBS ☒	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

9/13/79 Spud well 9:30 a. m. Mix spud mud to start hole. Hole size 9 7/8".

9/14/79 T. D. 2:45 a.m. at 900 ft. Circ. 1 hr. P.O.H. Run 30 jts. 7" 8R. Thrd. 20# API used Csg. 906 ft. set at 900 ft. Run guide shoe on bottom jt.

9/14/79 Cement w/ 300 sks. 50/50 Pos Mix w/ 2% C.C., 2% Gel - 1/4# flocele - 50 sks. Class "C" w/ 2% C.C., Total 350 sks. cement. Plug down 8:00 a.m. 9/14/79- Circ. 80 sks. cement.

9/15/79 Drlg. 928 ft. drill out at 4:30 a.m. 20 hrs. waiting time on shoe. Hld pr. on csg. 6 hrs. Jet pits after drlg. cement and shoe. Mix pit new mud. Had drlg. break 931, to 937 ft.

9/16/79 Laying down D. P. T.D. at 4:00 a.m. Circ. hole 1 1/2 hrs. Lay down collars and D. pipe, Rig up Dresser Atlas to log. Mud wt. 8.5#, Vis 32. Drlg. Break 1018 ft.

9/16/79 W.O.C. finished logging. Gamma ray-compensated neutron-. Run 36 jts. 4 1/2 in. 9.5# used csg. w/ float shoe- 1127 ft. set at 1125 ft. Cement w/ 115 sks. 50/50 Pos mix class "C" w/ 2% gel. 6# salt per sk. Plug down 3:45 p.m. 9/16/79- circ. 10 sks. Plug was latch down type. Released drlg. rig.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Joe G. Fenn TITLE Operator DATE 9/17/79

APPROVED BY W. A. Gussett TITLE SUPERVISOR, DISTRICT II DATE SEP 21 1979

CONDITIONS OF APPROVAL, IF ANY: