

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

JAN 31 1980

5a. Indicate Type of Lease
State ☐ Fee ☒
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR REWORK, OR IN A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT - 1" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Charles C. Joy	8. Farm or Lease Name Miller
3. Address of Operator 702 Hermosa Dr., Artesia, New Mexico 88210	9. Well No. 1
4. Location of Well UNIT LETTER <u>F</u> <u>2310</u> FEET FROM THE <u>North</u> LINE AND <u>1650</u> FEET FROM THE <u>West</u> LINE, SECTION <u>22</u> TOWNSHIP <u>18S</u> RANGE <u>26E</u> NMPM.	10. Field and Pool, or Wildcat Atoka San Andres
15. Elevation (Show whether DF, RT, GR, etc.) 3338.6' GR 3245.6' KB	12. County Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded a 9 7/8" hole at 7:30 PM, 1-14-80. TD 1130'. Ran 1113.64' (34 joints) of 7" 20# J-55 casing. Set casing at 1113.64' (KB). Ran two centralizers, one at 1079.80' and the other at 648.01'. Cemented with 200 sacks of Halliburton light containing 1/4 lb. of flocele per sack and 2% CaCl. Followed above cement with 200 sacks of Class "C" cement containing 2% CaCl. Landed plug at 10:30 PM, 1-17-80. Circulated out 133 sacks of cement. Allowed cement to set 24 hours. Installed BOP and pressure tested casing to 600 psig for 30 minutes. Casing held OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Charles C. Joy</u>	TITLE <u>Operator</u>	DATE <u>1-31-80</u>
APPROVED BY <u>W. A. Gussert</u>	TITLE <u>SUPERVISOR, DISTRICT II</u>	DATE <u>FEB 1 1980</u>
CONDITIONS OF APPROVAL, IF ANY:		