

State of New Mexico  
Energy, Minerals and Natural Resources Department

## OIL CONSERVATION DIVISION

P.O. Box 2088

Santa Fe, New Mexico 87504-2088

Submit 3 Copies  
to Appropriate  
District OfficeDISTRICT I  
P.O. Box 1980, Hobbs, NM 88240DISTRICT II  
P.O. Drawer DD, Artesia, NM 88210DISTRICT III  
1000 Rio Brazos Rd., Aztec, NM 87410

WELL API NO.

30-015-23132

5. Indicate Type of Lease

STATE ☐FEE ☒

6. State Oil &amp; Gas Lease No.

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A  
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"  
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:

OIL  
WELL ☒GAS  
WELL ☐

OTHER PLUGGED &amp; ABANDONED

2. Name of Operator

YATES PETROLEUM CORPORATION

3. Address of Operator

105 South Fourth Street - Artesia, NM 88210

4. Well Location

Unit Letter E : 2310 Feet From The North Line and 990 Feet From The West Line

SWNW Section 33

Township 18S

Range 26E

NMPM

Eddy

County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)

11.

Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐PLUG AND ABANDON ☐TEMPORARILY ABANDON ☐CHANGE PLANS ☐PULL OR ALTER CASING ☐OTHER: ☐

## SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ALTERING CASING ☐COMMENCE DRILLING OPNS. ☐PLUG AND ABANDONMENT ☒CASING TEST AND CEMENT JOB ☐OTHER: ☐

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

2-21-95 - Moved in and rigged up pulling unit. NOTE: Notified OCD - Artesia of commencing operations. Nippled down pumping unit. POOH with rods and pump. Nippled up BOP. TOOH with tubing, seating nipple, perf sub and mud anchor. Rigged up wireline. TIH with 4-1/2" CIBP and set at 2683'. Rigged down wireline. TIH with tubing and pump. Spotted 42 bbls plug mud from 2683' to surface. Mixed and pumped 5 sacks Class C cement from 2683-2611' (in 4-1/2" casing). TOOH and laid down tubing to 1134'. Mixed and pumped 25 sacks Class C cement from 1134-773' (in 4-1/2" casing). TOOH. Laid down tubing to 90'. Mixed and pumped 10 sacks Class C cement from 90' to surface. TOOH and laid down tubing. Nippled down BOP. Rigged down pulling unit. PLUGGED AND ABANDONED - FINAL REPORT. Plugging completed 2-20-95. Installed regulation abandonment marker and cleaned location.

RECEIVED

FEB 23 1995

OIL CON. DIV.

DIST. 2

Post ID-2  
3-3-95  
P4A

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

Rusty Klein

TITLE Production Clerk

DATE 2-22-95

TYPE OR PRINT NAME

Rusty Klein

505-748-1471  
TELEPHONE NO.

(This space for State Use)

ORIGINAL SIGNED BY TIM W. GUM  
DISTRICT II SUPERVISOR

APPROVED BY

TITLE

DATE

FEB 27 1995