

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

**COPY**  
SUBMIT IN TRIPLICATE\*  
(Other instructions on reverse side)

Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM-025605

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

**SUNDRY NOTICES AND REPORTS ON WELLS**

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

Yates Petroleum Corporation/

SEP 4 1981

3. ADDRESS OF OPERATOR

207 South 4th St., Artesia, NM 88210

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.  
See also space 17 below.)  
At surface

1980' FSL & 1100' FEL, Sec. 29-18S-27E

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Rio Pecos MH Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Red Lake Penn

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Unit I  
Sec. 29-T18S-R27E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3375' KB

12. COUNTY OR PARISH

Eddy

13. STATE

NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☐  
☒  
☒  
☐

PULL OR ALTER CASING

☐  
☐  
☐  
☐

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON\*

REPAIR WELL

CHANGE PLANS

(Other)

Additional Perforations

☒

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

☐  
☐  
☐

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

FRACTURE TREATMENT


SHOOTING OR ACIDIZING

(Other)

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

Present completion in Lower Morrow (9626-35') is approaching depletion. Propose to set a standing valve in packer at 9589', pull tubing, perforate Upper Morrow at 9488-89', 9494-97', and 9505-10', and stimulate for increased production.



18. I hereby certify that the foregoing is true and correct

SIGNED

*Eddie L. Gillham*

TITLE

Engineer

DATE 8-28-81

(This space for Federal or State office use)

APPROVED BY

(Orig. Sgd.) PETER W. CHESTER

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

SEP 1 1981

FOR

JAMES A. GILLHAM \*See Instructions on Reverse Side  
DISTRICT SUPERVISOR