

Energy, Minerals and Natural Resources Department

OIL CONSERVATION DIVISION

P.O. Box 2088

Santa Fe, New Mexico 87504-2088

Submit 3 Copies
to Appropriate
District OfficeDISTRICT I
P.O. Box 1980, Hobbs, NM 88240DISTRICT II
P.O. Drawer DD, Artesia, NM 88210DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

WELL API NO.

30-015-23182

5. Indicate Type of Lease

STATE ☐FEE ☒

6. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

7. Lease Name or Unit Agreement Name

Dowell MV

8. Well No.

2

9. Pool name or Wildcat

Atoka Glorieta Yeso

1. Type of Well:

OIL WELL ☒ GAS WELL ☐ OTHER PLUGGED & ABANDONED

2. Name of Operator

YATES PETROLEUM CORPORATION

3. Address of Operator

105 South Fourth Street - Artesia, NM 88210

4. Well Location

Unit Letter J : 1650 Feet From The South Line and 1650 Feet From The EAST Line

NWSE Section 33

Township 18S

Range 26E

NMPM

Eddy

County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)

11.

Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐PLUG AND ABANDON ☐REMEDIAL WORK ☐ALTERING CASING ☐TEMPORARILY ABANDON ☐CHANGE PLANS ☐COMMENCE DRILLING OPNS. ☐PLUG AND ABANDONMENT ☒PULL OR ALTER CASING ☐CASING TEST AND CEMENT JOB ☐OTHER: ☐OTHER: ☐

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

2-18-95 - Notified OCD of commencing plugging operations. Moved in and rigged up pulling unit. POOH with rods and pump. Nippled up BOP. POOH with 2-3/8" tubing, seating nipple, perf sub and mud anchor. Rigged up wireline. TIH with 5-1/2" CIBP and set at 2650'. Rigged down wireline. TIH with 2-3/8" tubing. Spotted 42 bbls plug mud from 2650' to surface. Mixed and pumped 5 sacks Class C cement from 2650-2578' (in 4-1/2" casing). POOH 1135'. Mixed and pumped 25 sacks Class C cement from 1135-744'. (in 4-1/2" casing). POOH with tubing to 90'. Mixed and pumped 10 sacks Class C cement from 90' to surface. POOH and laid down tubing. Nippled down BOP. Cleaned location and installed abandonment marker. PLUGGED AND ABANDONED - FINAL REPORT. Plugging completed 2-17-95.

OIL CON. DIV.
DIST. 2

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

TITLE

Production Clerk

DATE 2-27-95

TYPE OR PRINT NAME

Rusty Klein

505-748-1471
TELEPHONE NO.

(This space for State Use)

APPROVED BY

TITLE

F.R.

DATE

4-28-95