

HOLLY ENERGY CORPORATION
 STATE "B" 14 Com. No. 1
 4-POINT BACK PRESSURE TEST,
 & BOTTOM HOLE PRESSURE BUILD-UP TEST
 TABULATION OF TIMES AND PRESSURES

CONTINUED FROM PRECEDING PAGE

<u>DATE</u>	<u>TIME</u>	<u>CUM. HRS. / MIN.</u>	<u>PSIG @ 10,726 FEET</u>
9-7-80	12:15 AM	14 HRS. 00 MIN.	4347
	2:15 AM	16 00	4358
	4:15 AM	18 00	4373
	6:15 AM	20 00	4376
9-7-80	11:15 AM	25 00	4390
	4:15 PM	30 00	4399
	9:15 PM	35 00	4408
9-8-80	2:15 AM	40 00	4410
9-8-80	12:15 PM	50 00	4419
	10:15 PM	60 00	4428
9-9-80	8:15 AM	70 00	4434
9-9-80	10:15 AM	72 00	4434 GAUGE OUT; END BUILD-UP; END TEST

NOTE: TANDEM BOMBS WERE RUN FOR THIS TEST.
 THE ELEMENTS CHECKED WITHIN 1/10 OF
 1% AS SPECIFIED BY THE MANUFACTURER.