

8/23/00 RIH w/swab, IFL 5000', rec 30 bbls, FFL 7000', POH w/2 3/8" tbg, LD DCs & bit, RIH w/retrieving tool, 2 3/8" tbg, latch up RBP at 9610', POH w/2 3/8" tbg & RBP, SDFD.

8/24/00 11 hr SICP 0 psi, RU WL, RIH w/GR/CCL tool, pull log 10785' to 9500', perf w/4" csg guns, Morrow 10690'-10694', 10708'-10725', 10729'-10744', 4 JSPF, 23 gram charge, 144 holes, perf under Penn 9652'-9666', 9710-*746', 9760-9764', 9798-9804', 4 JSPF, 23 gram charges, 240 holes, POH WL, RIH w/1 jt 2 3/8" N-80 tbg, seating nipple, 346 jts 2 3/8" N-80 tbg, **btm of tbg landed at 10,299'**, ND BOP, install tree. SDFD.

8/25/00 12 hr SITP 0 psi, SICP 0 psi, RIH w/swab, IFL 5800', swab 9 hrs, rec 140 BF, no show gas or oil, FL brackish, FFL 6400', rec 15 BF last hr. SDFD..

8/26/00 13 hr SITP 0 psi, SICP 0 psi, RIH w/swab, IFL 5900', swab 10 hrs, rec 155 BF, no show gas or oil, FFL 6400', rec 15 BF last hr . SDFD

8/27/00 12 hr SITP 0 psi, SICP 0 psi. RIH w/swab, IFL 5900', swab 7 hrs, rec 30 BF, FFL 6400', no show gas, RD MO SU. Total fl rec 325 bbls. **FINAL REPORT.**

Reports from Ledbetter Lease Service

8/28/00 Rigged up Key Energy swab rig. First run hit @ 6,000' from surface. Swabbed on well 12.5 hours. Recovered 130 bbls water. Fluid level was @ 7,000' from surface when we shut down.

8/29/00 Tubing on vacuum, casing slight blow, first run hit fluid @ 6100' from surface. Ending fluid level was @ 7100'. Recovered 150 bbls water.

8/30/00 Tubing was on vacuum, casing had a slight blow, first run hit fluid @ 6100'. Ending fluid level was @ 72'. Recovered 150 bbls water.

8/31/00 Tubing on vacuum, casing had slight blow, first run hit fluid @ 6,400', last run fluid level was @ 7,100'. Recovered 150 bbls water.