

AMOCO PRODUCTION COMPANY
 FEDERAL "BB" NO. 1
 BOTTOM HOLE PRESSURE BUILD-UP TEST AND
 4-POINT BACK PRESSURE TEST.
 TABULATIONS OF TIMES AND PRESSURES

TEST DATE: AUGUST 18-20, 1981
 TEST DEPTH: 9610 FEET
 ELEMENT NO: 18715 (0-4500)
 OPERATOR: B.T

<u>DATE</u>	<u>TIME</u>	<u>CUM HRS./ MIN.</u>		<u>PSIG @ 9610 FEET</u>
8-18-81	11:15 A.M.			1414 gauge reached 9610' flowing
	11:45 A.M.			1188
8-18-81	12:15 P.M.	00 Hrs	00 Min.	1186 Shut-In Begin Build-Up
		00	15	1425
		00	30	1538
		00	45	1635
	1:15 P.M.	01	00	1716
		01	15	1761
		01	30	1793
		01	45	1836
	2:15 P.M.	02	00	1876
		02	30	1919
	3:15 P.M.	02	45	1966
		03	30	2000
	4:15 P.M.	04	00	2043
	5:15 P.M.	05	00	2110
	6:15 P.M.	06	00	2137
	7:15 P.M.	07	00	2164
	8:15 P.M.	08	00	2180
8-1-81	10:15 P.M.	10	00	2203
8-19-81	12:15 A.M.	12	00	2227
	3:15 A.M.	15	00	2256
	8:15 A.M.	20	00	2306
	1:15 P.M.	25	00	2342
8-19-81	6:15 P.M.	30	00	2376
8-19-81	11:15 P.M.	35	00	2410
8-20-81	4:15 A.M.	40	00	2437
8-20-81	8:45 A.M.	44	30	2455 Gauge off bottom Grad. Stop
8-20-81	9:30 A.M.	00	00	2455 Gauge back to 9610'
		00	15	2396
		00	30	2322
		00	45	2338
	10:30 A.M.	01	00	2351 End Rate I
		01	15	2313
		01	30	2297
		01	45	2284
	11:30 A.M.	02	00	2275 End Rate II
	11:45 A.M.	02	15	2247
	12:00 Noon	02	30	2225
	12:15 P.M.	02	45	2205
	12:30 P.M.	03	00	2185 End Rate III
		03	15	2117
		03	30	2072
		03	45	2034
	1:30 P.M.	04	00	1998 End Rate IV, Shut-In
	1:45 P.M.	04	15	2023 Gauge out End Test.