

**MERIT ENERGY COMPANY
DAILY WORKOVER REPORT**

OPERATOR: MERIT ENERGY COMPANY
WELL: FEDERAL "BB" #1
FIELD: CHALK BLUFF
COUNTY/ST: EDDY, NEW MEXICO
WI/NI: 50/41.125
AFE NO.: 692
AFE AMOUNT: \$22,500
OBJECTIVE: RECOMPLETE TO CISCO

1/10/94: MIRU PRIDE W/S, BLOW DN WELL. NIPPLE DN TREE & NIPPLE UP BOP. RELEASE PKR & POH W/312 JTS. PKR W/ON & OFF TOOL. RIG UP JSI WIRELINE & TIH W/L SET CIBP. TAG FILL OR TIGHT SPOT @ 9489'. PICK UP & SET CIBP @ 9482'. LOAD & TEST CSG TO 500#. TIH W/WIRELINE & DUMP BAIL 20' CMT. TIH W/4" CSG GUN. PERF 2 SPF @ 7935', 36, 37, 38, 39, 40, 41, 45, 46, 47, 48, 49, 50(26 HOLES TOTAL). RDWL. SD.

WSU: \$1800.00	WIRELINE: \$3575.00
MISC: \$1425.00	
DAILY TOTAL \$6800	ACCUM TOTAL \$6800

1/11/94: RIHW 2 3/8 TBG. POOH & LAY DN TBG NOT NEEDED. RIH W/5 1/2" LOC-SET PK & 1.875 PROFILE NIPPLE, ON-OFF TOOL AND SET 7876'. LOAD & TEST CASING TO 500# (HELD GOOD). ND BOP, NU WELL HEAD RETEST BACKSIDE TO 500#. MADE SWAB RUN FL 1500' FROM SURFACE RD WSU. RU SWABBING UNIT MADE 6 RUNS. SWAB WELL DN TO PK SD FOR DAY.

WSU: \$1500.00	KILL TRUCK: \$1920.00
MISC: \$1155.00	
DAILY TOTAL \$4575	ACCUM TOTAL \$11,375

1/12/94: SI TBG PSI 0, RIH W/ SWAB TAG FLUID 6500', SWAB WELL DN NO BLOW, MIRU WESTERN COMPANY, PUMP 1500 GALLONS NEFE W/ 35 BALL SEALERS & 40 BBL'S 2% KCL FLUSH, TREATING PSI 3200# AT 3.5 BPM SEEN LITTLE TO NO BALL ACTION, ISIP 2700 PSI, 15 MINUTE 2500 PSI, FLOW WELL BACK, FLOWED BACK 12 BBL'S RIH W/ SWAB, SWAB WELL DN TO SN W/ VERY SLIGHT BLOW OF GAS, TOTAL RECOVERED 39 BBL'S. SI FOR DAY.

WSU: \$ 1000.00	ACID: \$ 2700.00
DAILY TOTAL \$3700	ACCUM TOTAL \$ 15,075

1/13/94: 0 PSI, SWAB WELL DN TOTAL RECOVERED 6 BBL'S W/NO ENTRY.

	SWABBING UNIT: \$800.00
DAILY TOTAL \$800	ACCUM TOTAL \$15,875