

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER DD
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <u>Amoco Prod Co</u>		Lease <u>Lection</u>		Well # <u>1</u>	
Location of Well	Unit <u>990</u> 1480 <u>0</u> <u>1650/E</u>	Section <u>23</u>	Township <u>1E</u>	Range <u>26</u>	County <u>Eddy</u>
Drilling Contractor <u>NR</u>			Type of Equipment		

*** Witness** APPROVED CASING PROGRAM

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<u>26"</u>	<u>20"</u>	<u>94#</u>		<u>300</u>	<u>Line</u>
<u>17 1/2"</u>	<u>13 3/8"</u>	<u>48#</u>		<u>1200</u>	<u>Line</u>
<u>12 1/4"</u>	<u>8 5/8"</u>	<u>32#</u>		<u>2500</u>	<u>Tie back to 13 3/8"</u>

Casing Data: 5 1/2" 17#-20#-23# 9450 Tie back to 8 5/8"

Surface joints of 13 3/8" inch 48 : Grade H-40
(Approved) (Rejected)

Inspected by _____ date _____

Cementing Program

Size of hole 17 1/2" Size of Casing 13 3/8" Sacks cement required _____

Type of Shoe used guide Float collar used yes Btm 3 jts welded yes

TD of hole 1200' Set 1200' Feet of 13 3/8" inch 48 # Grade H-40

New used csg. @ 1200' with 350 2% sacks neat cement around shoe
+ 2000 sax Hall. Lte. additives 5# gilsonite, 1/2# flocc

Plug down @ 1245 (AM) (PM) Date 8/10/80

Cement circulated Yes No. of Sacks 125 sx

Cemented by Hallilton Witnessed by Mike Stubblefield

Temp. Survey ran @ _____ (AM) (PM) Date _____ top cement @ _____

Casing test @ _____ (AM) (PM) Date _____

Method Used _____ Witnessed by _____

Checked for shut off @ _____ (AM) (PM) Date _____

Method used _____ Witnessed by _____

Remarks: _____

centralizers @ 1199'-1160' Last daily break @ 1059'